



City of West Hollywood
California 1984

WEHO | DESIGN DISTRICT STREETSCAPE

Construction Updates
October 13, 2022



New Stage

Stage 5: Melrose Ave from San Vicente to Croft Ave (beginning on south side) → **October 6**



N LA CIENEGA BLVD


Start: October 6, 2022

Duration: Approx. 4 months

Working Hours: 8AM – 5PM


Monday – Friday

CROFT AVE



Why Stage 5?


- SCE can move quicker to finish work in on-going construction stages
- SCE given approval to work day & night
- Stage 1 sidewalks poured by Thanksgiving
- Minimize the number of businesses/people impacted during the holiday season
- Metered parking restored in a majority of areas in Stages 1 – 4 (north and south side of Melrose)





Construction Activities:

1. Set up traffic control (Oct. 6 & 7)
2. Tree removal (began Oct. 10)
3. Removals (following tree removal)
 - Concrete sidewalks
 - Curb & gutter
 - Driveways
 - Asphalt roadway pavement
4. Utility work
5. Replace concrete & asphalt
6. Striping (painting) of new traffic lanes, parking spaces, and road markings



SCE Schedule

10/17: 8am – 5pm

10/18: 8pm – 5am

10/19: N/A

10/20: 8pm – 5am

10/21: 8am – 5pm



Final Construction Activities

- Irrigation system & testing
- Fiber optic cabling & splicing
- Landscape & lighting power
- Benches & bike racks
- Final asphalt cap & striping





JOIN OUR MAILING LIST

Email Us

WeHoDesignDistrictStreetscape
@bergcm.com



GIVE US FEEDBACK

Project Feedback Line

1 (800) 362-3996



VISIT OUR WEBSITE

Project Website

WeHoDesignDistrictStreetscape.com

QUESTIONS

