



City of West Hollywood
California 1984

WEHO | DESIGN DISTRICT STREETSCAPE

Construction Updates
October 12, 2023



Staged Schedule

Stage 1: May 9, 2022 – Nov 2022

Stage 3: Jul 2022 – Oct 6, 2022

Stage 5 (South): Oct 6, 2023 – Dec 30, 2023

Stage 5 (North): Jan 3, 2023 – April 3, 2023

Stage 4: April 3, 2023 – June 28, 2023

Stage 2: June 28, 2023 – Nov 2023

Gathering Space: TBD

Final Activities in All Stages: Sept 2023 – Nov 2023



LADWP Mainline Project

Start date: August 23, 2023 (on Huntley)

Location:

- Huntley Drive from Melrose Ave to Sherwood – Began construction on Aug. 23. Anticipated to be complete in November
- West Knoll from Melrose Ave to Santa Monica Blvd. – Began construction on Sept. 18. Anticipated to be complete in December

Schedule:

- Monday – Saturday
- 8AM – 4PM



Current Activities

Sandblast Sidewalks

- Sidewalks will receive decorative sandblast treatment to add texture
- Bands and 5x5 panels will be sandblasted
- Pedestrians will be detoured into street with delineated business access
- Sidewalks opened as work progresses



Sidewalk Sandblast



Oct. 05 – 13: West Knoll to La Cienega (south)
Oct. 16 – 20: La Cienega to Croft (south)
TBD Croft to La Cienega (north)
TBD La Cienega to West Knoll (north)
TBD West Knoll to Westmount (north)
... etc. working from east to west

Approximate sandblast schedule



Current Activities

Storm Drain

- Install 2 new catch basins east and west of Norwich
- Date: Begin Oct. 2, 2023 End: Oct. 20, 2023

Stage 2 Traffic Control during Gathering Space Work

- Restore parking from San Vicente to Norwich & Huntley to Westbourne
- Early November

Tree Planting

- Began September 26, 2023. All trees installed (with exception of Gathering Space)



Norwich Gathering Space



Final Construction Activities

- Irrigation system & testing: **Late Oct.**
- Decorative sidewalk sandblasting: **Ongoing**
- Landscape planting: **Ongoing**
- Fiber optic cabling & splicing: **Begin mid Oct.**
- Benches & bike racks: **Begin early Nov.**
- Final asphalt grinding, paving, striping: **Nov.**



Final Construction Activities

Final Asphalt Grinding, Paving, Striping

- Three-day, double shift to expediate the work
 - Grinding: 8AM – 4PM
 - Paving: 9PM – 6AM (night work)
- Day work: Soft closures with flaggers (one-way traffic & local access only)
- Night work: Hard closures (road closed)





JOIN OUR MAILING LIST

Email Us

WeHoDesignDistrictStreetscape
@bergcm.com



GIVE US FEEDBACK

Project Feedback Line

1 (800) 362-3996



VISIT OUR WEBSITE

Project Website

WeHoDesignDistrictStreetscape.com

